


BARGO RFS STATION PROJECT



UPDATE #84 9th March 2018

Project Status:

Project Budget:	\$1,522,400 Incl GST (includes design, project / contract management, Construction and contingency. Excludes land acquisition)
Contract Awarded:	15 th September 2017
Contractor:	Lynch Building Group P/L
Contract Extensions:	4 days (such as inclement weather outside the contractors control)
Original Contract Completion:	23 March 2018
Revised Contract Completion:	29 March 2018

Current Progress:

- Internal site civil works 100% complete, boundary fence 95% complete.
- Appliance bay floor seal 25% (prep).
- Internal fit out 95% complete.
- External services 95% complete (NBN, Sydney Water connection progressing), K&G installed, road work 70% complete.
- Landscape works complete.



Landscape plants and turf



Southern Side



K&G roadworks

For more information contact

Project Manager
Mike Gomola
Ph: 0412 869 324

NOTE: As this is a construction site, general access is not permitted.