

BARGO RFS STATION PROJECT

UPDATE #75 19th October 2017

Project Status:

Project Budget:	\$1,522,400 (includes design, project / contract management, Construction and contingency. Excludes land acquisition)
Contract Awarded:	15 th September 2017
Contractor:	Lynch Building Group P/L
Contract Extensions:	Nil days (such as inclement weather outside the contractors control)
Original Contract Completion :	23 March 2018
Forecast Completion:	23 March 2018

Current Progress:

The contractor has completed his pre-construction management plans.

The contract Start-up workshop was held with the contractor and major stakeholders, 16/10/2017.

Site establishment is starting in week of 16/10 2017 with installation of site amenities, construction fence modifications, followed by survey and site excavation to remove topsoil.

NOTE: As this is now a construction site, general access is not permitted.