


BARGO RFS STATION PROJECT



UPDATE #80 12th January 2018

Project Status:

Project Budget: \$1,522,400
(includes design, project / contract management, Construction and contingency. Excludes land acquisition)

Contract Awarded: 15th September 2017

Contractor: Lynch Building Group P/L

Contract Extensions: 4 days
(such as inclement weather outside the contractors control)

Original Contract Completion: 23 March 2018


Revised Contract Completion: 29 March 2018

Current Progress:

- Civil works 70% complete.
- Roof and External Wall Cladding 90% complete
- Wet area waterproofing 100% complete.
- Internal Linings 100% complete ready for fit-out.
- External services 70% complete



Pouring the driveways



Waterproofing ready for tiles

NOTE: As this is now a construction site, general access is not permitted.