

Major Projects Community Update

Projects Completed/Underway in the 3rd Quarter



Burns Rd, Thirlmere



Broughton Pass Rectification



Montpelier Dr, The Oaks



Barbour Rd, Thirlmere



Farnsworth Ave, Warragamba



Bus Shelter, Tahmoor

Projects Completed/Under Way in the 3rd Quarter

Douglas Park Sportsground - Douglas Park Little Athletics are currently sourcing the design for their proposed storage shed. Council also made an application through the Department of Lands Public Reserves Management Fund program seeking grant funding towards implementing Stage 1A of the adopted Master Plan.

Wilton Recreation Reserve Master Plan – Council advertised an RFQ for the design of Stage 1A (new sports field and new amenities building), with two offers received and considered. To progress in a more timely and cost effective manner, Council elected to split the project into smaller components and manage internally. A site survey and geotechnical work has been undertaken and documentation required for the Construction Certificate for the Community Centre extension being prepared. On-ground works should commence in the July school holiday period (to minimise disturbance to childcare). Funding for this project has been sought from the Department of Lands.

Picton Sportsground Bridge - The design has been finalised and the contractor has established on site. Wet weather has delayed significant site work. The bridge is being manufactured in a factory before being lifted into position in approximately 8 weeks.

Broughton Pass Retaining Wall Rectification Works - Construction work commenced this Quarter under our Design & Construct Contract with Pan Civil Pty Ltd. We are currently planning to have the Pass Re-opened by the end of the 4th Quarter.

Silverdale Rd/Farnsworth Ave Heavy Patching - Heavy patching was completed at two separate sections of Farnsworth Ave totalling 2000m² (500m east of Production Ave and 350m west of Silverdale Rd). 800m² heavy patching at Silverdale Rd between HN#2340 and #2400 was also completed.

Lumsdaine St, Picton Footpath Construction - Completed in January.

Burns Rd, Thirlmere - Works commenced in February but have been delayed by rain and the weather. Stage 1 sealed. Stage 2 road widening complete, awaiting road base overlay.

Montpelier Dr, The Oaks (Craigend to Dairy Corner) - Asphalt overlay, earth works, drainage, shoulder and line marking works are complete.

Ridge Rd, Oakdale - Works completed in March as an asphalt mill/fill.

Arina Rd, Bargo - Works commenced in February but have been delayed by rain and the weather. Works completed to date include road widening and drainage.

Stonequarry Creek Bridge Guardrail - Contractor has taken final onsite measurements of the guardrail and started producing workshop drawings for review. Fabrication likely to start beginning of May with installation planned for June.

Bus Shelter Relocation Program - All 9 locations complete. Site inspection for compliance with Accessibility Auditor 18th of April.

Old Post Office Building, Picton refurbishment - Drying works by contractor still ongoing, scheduled to be completed by beginning of May. Building works to follow.



Picton Tennis Court Shelters



Burns Rd Reconstruction



Montpelier Dr, The Oaks

Projects Completed	Completed
ROADS	
Redbank Place, Picton - Asphalt Reconstruction	July
Bridge St, Picton Stage 1 (Argyle St to West of Rail Bridge) - Road Reconstruction	July
Caloola Rd, Bargo - Sealing of Unsealed Road	August
Bridge St, Picton Stage 2 (Railway Bridge to Industrial area) - Road Reconstruction	August
Remembrance Dwy Razorback, Rockfall Site - Barrier replacement	September
Moorland Rd, Tahmoor - Kerb and Gutter	October
Remembrance Dwy Cawdor - Asphalt overlay	November
Margaret St/Argyle St Signals - Traffic Lights	December
Regreme Rd/Argyle St Picton - Roundabout construction	December
Silverdale Rd, north from Timothy Lacey Lane The Oaks - Road Reconstruction	December
Lumsdaine St, Picton - Footpath Construction	January
Montpelier Dr, The Oaks (Craigend to Dairy Corner) - Road Reconstruction	April
Ridge Rd, Oakdale - Road Reconstruction	March
Montpelier Dr, The Oaks (Edward to Glendiver)	April
FACILITIES	
Shire Library Renovation	August
Douglas Park Sportsground Terracing	August
Tahmoor Netball Canteen Awning	August
Botanic Gardens Footpath Extension	September
Picton Tennis Club - Court re-surfacing and re-fencing	November
Mary St, The Oaks - Footpath	December
Bus Shelter Relocation Program - Various locations	March
Projects Under Way	Progress/Completion
ROADS	
Broughton Pass Retaining Wall Rectification - Tender for design and construction	End of 4th Quarter
Arina Rd, Bargo - Road Reconstruction	End of 4th Quarter
Burns Rd, Thirlmere - Road Reconstruction	End of 4th Quarter
FACILITIES	
Douglas Park Sportsground - Master Plan	Adopted by Council August 2016
Wilton Recreation Reserve - Master Plan	Adopted by Council August 2016
Picton Sportsground - Pedestrian Bridge Construction	End of 4th Quarter
Stonequarry Creek Bridge - Guardrail	End of 4th Quarter
Old Post Office Building, Picton - Drying Works	Mid 4th Quarter

Projects Scheduled	Scheduled for...
ROADS	
Menangle Rd, Douglas Park (Camden intersection) - Road Reconstruction	Deferred until 2017/18
May Farm Rd, Brownlow Hill - Heavy Patching	Deferred until 2017/18
Werombi Rd, Mount Hunter Rivulet to Brownlow Hill Loop Rd - Road Reconstruction	4th Quarter
Kennedy St Appin Cycleway	with Infrastructure Planning
Argyle St, Prince St To Connellan - Road Widening	with Infrastructure Planning
Thirlmere Way, Stonequarry Roundabout	with Infrastructure Planning
Fairleys Rd, Picton - Road Reconstruction	Deferred until 2017/18
Menangle Rd Menangle (Woodbridge Rd—St James)	with Infrastructure Planning
FACILITIES	
Antill Park Clubhouse - Sprinkler system	4th Quarter
Bargo RFS - Construction of new Station in a new location	Tender



Broughton Pass Rectification